

SALINAS UNION HIGH SCHOOL DISTRICT
MAINTENANCE, FACILITIES AND PLANNING
MEASURE F BOND OVERSIGHT COMMITTEE
STATUS OF MEASURE F PROJECTS

SEPTEMBER 16, 2009

EXECUTIVE SUMMARY

The following activities have been in process since our March 18, 2009 meeting:

Salinas High Performing Arts Center:

Vortek Rigging System has been bid; the system manufactured and is currently being installed.

Karen Luna will be bidding the electrical and lighting for the stage and light bridge in October.

New High School:

Plans and specification process has begun. We are in the preliminary conceptual stage where we place the buildings, parking, physical education facilities, etc on the site for the best location and function. This process will take two years.

Everett Alvarez High School Stadium Lights:

Since our last meeting this project has been bid and is under construction. The piers and the electrical rough are complete. The lights and poles are to be delivered on 9/22/09 with an anticipated completion of 10/9/09.

North Salinas High Stadium Project:

This project has been closed.

Investment:

Due to the economic crisis the Measure F Bond lost \$255,227 from the County Investment Pooled Monies. The loss is directly related to Lehman Bros. and WAMU.